

# 6NET Deployment

## Status Update

**Michel Danthine**  
Advanced Services Project Manager

# It's there... nearly! (Amsterdam, 2 weeks ago)

Cisco.com



# Key Milestones

- ✓ **Design Completed**
- ✓ **Equipment ordered and delivered**
- ✓ **Site surveys**
- ✓ **Network Staging Plan**
- ✓ **Network Implementation Plans (NIP's)**
- ✓ **Network Staging**
- ✓ **Network Ready for Use (NRFU)**
- ✓ **Amsterdam Test Deployment**
- ✓ **Equipment repacked & shipped to the Netherlands**

# Next Stages

- ⇒ **Training of the Cisco AS Project Engineers**
- ⇒ **Visit of the Staging lab**
- ⇒ **Shipment to the POP locations (ongoing)**
- ⇒ **Installation**
- ⇒ **Testing**
- ⇒ **Hand-Over**
- ⇒ **Project Closure**

# Deployment details

- ⇒ **Cisco AS core project team will be based in the Paris NOC during the deployment**
- ⇒ **Cisco AS will provide onsite engineers in all the core locations.**
- ⇒ **Cisco AS will provide remote support and installation instructions to the NREN's**
- ⇒ **Cisco AS will provide installation templates to the Universities**
- ⇒ **NREN's & Universities need to order their cables**

# Project Plan

ID	Task Name	Duration	Start	Finish	Qtr 4, 2001	Qtr 1, 2002			Qtr 2, 2002			Qtr 3, 2002			Qtr 4, 2002			Qtr 1, 2003	
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
1	Design	40 days	Fri 4/01/02	Fri 1/03/02															
2	Design Workshop	1 day	Fri 4/01/02	Fri 4/01/02															
3	Deadline for information gathering	0 days	Fri 18/01/02	Fri 18/01/02															
4	Network Design	31 days	Mon 7/01/02	Mon 18/02/02															
5	Design Conceptual Acceptance	0 days	Fri 1/03/02	Fri 1/03/02															
6	Preparation to Network Staging	10 days	Fri 1/03/02	Thu 14/03/02															
7	Network Staging Plan	10 days	Fri 1/03/02	Thu 14/03/02															
8	Network Ready For Use	10 days	Fri 1/03/02	Thu 14/03/02															
9	Network Staging	30 days	Mon 8/04/02	Fri 17/05/02															
10	Equipment Delivery	0 days	Mon 8/04/02	Mon 8/04/02															
11	Racking & Stacking	5 days	Mon 8/04/02	Fri 12/04/02															
12	Draft NIPs	5 days	Mon 15/04/02	Fri 19/04/02															
13	Network Configuration	10 days	Mon 15/04/02	Fri 26/04/02															
14	Network Test	5 days	Mon 29/04/02	Fri 3/05/02															
15	Finalise NIPs	1 day	Mon 29/04/02	Mon 29/04/02															
16	Issues finding	0,5 days	Wed 1/05/02	Wed 1/05/02															
17	Amsterdam test deployment	5 days	Mon 29/04/02	Fri 3/05/02															
18	Shipping	3 days	Mon 29/04/02	Wed 1/05/02															
19	Finalise NIPs	1 day	Fri 3/05/02	Fri 3/05/02															
20	Installation	1 day	Thu 2/05/02	Thu 2/05/02															
21	Site seeing, visiting, Training...	3 days	Mon 13/05/02	Wed 15/05/02															
22	Staged Network Acceptance	0 days	Wed 15/05/02	Wed 15/05/02															
23	Equipment Repacking	2 days	Thu 16/05/02	Fri 17/05/02															
24	Equipment Shipping	5 days	Mon 20/05/02	Fri 24/05/02															
25	Network Installation	29 days	Mon 27/05/02	Thu 4/07/02															
26	Installation (8 PoP's)	27 days	Mon 27/05/02	Tue 2/07/02															
27	Network Test Support	2 days	Wed 3/07/02	Thu 4/07/02															
28	Installation Acceptance	0 days	Thu 4/07/02	Thu 4/07/02															
29	Network Ready to Operate	0 days	Thu 4/07/02	Thu 4/07/02															
30	Network Hand Over (training)	5 days	Fri 5/07/02	Thu 11/07/02															

